

14B17- SUNY DOWNSTATE, BOILER PROJECT
2 WEEK LOOK AHEAD

DYNAMIC MECHANICAL CONTRACTORS

PERIOD FROM: 11/27/17 TO: 12/23/17

#	Activity ID	DESCRIPTION OF WORK	COMPANY/ TRADE	# MEN	WORK HRS					Dec-17																	
						12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	End Date	
						M	T	W	T	F	S	S	M	T	W	TH	FR	S	S	M	T	W	TH	FR	S		
1	A9810	Install Pump & Fuel Oil Piping in Tunnel (Tanks 38 & 39)	Dynamic Mech.	2	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		12/22/2017	
2	A8990	Pre-Fab for PRV Station 10S-B & 54S	Dynamic Mech.	2	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		12/29/2017	
3	N/A	Power and Signal Conduit for Tanks	Ohms	2	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		12/29/2017	
4	A8640	Demo equipment access wall	South Ferry	2	7AM-2:30PM	X	X	X	X	X																	
5	A10600	Boiler Room Demo	Redosa	7	7AM-2:30PM								X	X	X	X	X			X	X	X	X	X		2/3/2018	
6	A9160	Boiler Room Electrical Demo	Ohms	2	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		2/3/2018	
7	A8830/ A8960	Water Heater Training	LPI	1	7AM-2:30PM										X												
8	A8830/ A8960	Water Heater Insulation	Marido	2	7AM-2:30PM		X	X	X	X																	
9	A11870	Installation Exterior Piping for Tanks (38 & 39)	Dynamic Mech.	2	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		12/29/2017	
10	A9620	Deliver Double Wall Oil Tank Piping (38 & 39)	JGI	2	7AM-2:30PM					X																	
11	A8331	Installation Exterior Oil Pipe for Tanks (28 & 29)	Dynamic Mech.	2	7AM-2:30PM																						
12	A7761	Abate boiler room	JVN	6	7AM-11:00PM																						
13	A7780	Stack Repair	Gibraltar	5	7AM-2:30PM	X	X	X	X	X	X																
14	A11900	Partial Sidewalk/Wall Restoration	South Ferry	5	7AM-2:30PM	X	X	X	X	X			X	X	X	X	X										

H - Denotes Holiday = No Work
X - Scheduled Activity
NW - No Physical Work