SUNY DOWNSTATE HOSPITAL BROOKLYN
UPGRADE LAB EXHOUST STACKS AND FANS, BSB
SUCF PROJECT No. : 14496-01

No	Work Description	TRADE	10/2/2017 Previous week							10/10/2017 This Week							10/17/2017 Next Week							Status / % Complete
			Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	
			10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	
1	**Installation of fans # 45, #46(room 7-31,7-28A**																							
	7-28B,7-33)																							
1.4	Install new duct for fans 167,168,169,170 and 171	Bridge																						
1.5	Roof waterproofing	USA Roofing		X	X	X	X																	
2	**Installation of fans #112, #137 (room 7-92,7-97**																							
	7-101,7-102,7-103;7-77,7-78,7-79)																							
3	**Insttalation of Curb # 25 (fan#136,#137,#138)**																							
	#136(General exhaust,newLSCK)																							
	#137(7-77,7-78,7-79)																							
	#138(3-97,3-124,3-120,3-98,3-121,3-116,3-93,3-119)																							
3.1.2	Steel galvanizing					X	X			X	X	X												
3.2	Fabrication of stak duccts for curb #25	Bridge	X	X	X																			
3.3	Delivery structural steel for the curb #25	CityEvolt.											X	X										
3.5	Demo of existing curb and hood	MW												X										
3.6	Post and steel support instalation	CityEvolt.												X			X	X						
3.7	Roof waterproofing	USA Roofing																X	X					
4	Test and Balance of Fans #109, 111, 127, 128, 130,										X	X	X											
	154, 160, 162, 164																							
5	Test and Balance of Fans #1, 2, 3, 114, 112, 120, 129													X			X	X						
	136, 137, 138,																							
6	Test and Balance of Fans # 140, 141, 142, 148, 150,																		X	X	X			
	151, 152, 184, 185, HX-1, HX-2																							
7	**Installation of new duct for AHU-1A, 1B**																							
7.1	Duct's fabrication	Bridge								X	X	X	X	X			X	X						
7.2	Duct's delivery												X	X			X	X						
7.3	Duct's instalation																		X	X	X			
	X= WORK																							
	N= No Work																							